Development and Construction of Auditorium and Toilet at Yelahanka PU Collage in Ward No-01 of Yelahanka Sub Division

First and Part Bill

PMC

BOOK NO - 01

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

Date: 05-05-2021

To,

ASSISTANT EXECUTIVE ENGINEER

YELAHANKA SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"DEVELOPMENT AND CONSTRUCTION OF AUDITORIUM AND TOILET AT YELAHANKA PU COLLAGE IN WARD NO-01 OF YELAHANKA SUB DIVISION."**

Ref: 1. Work Order No: BBMP/EE/YNK.D/EPMT-3/W.O/189/2020-21

2. Iob Code: 001-20-000020

We are here with forwarding to Sri.H.V.Onkarappa, No:02, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-560064. First and Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 2,67,65,433.00/- (Rs. Two Crore Sixty Seven Lakhs Sixty Five Thousand Four Hundred and Thirty Three Only).

Thanking you,

Yours faithfully,

AE

RUDRAPRASAD CONSULTANTS BANGALORE

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
AUTHORIZED SIGNATORY
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

Asst. Executive Engineer
Yelahenka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- **"Development and Construction of Auditorium and Toilet at Yelahanka PU Collage in Ward No-01 of Yelahanka Sub Division."**

Name of Client	:	EXECUTIVE ENGINEER, YELAHANKA DIVISION, BBMP, BANGALORE
Contractor/ Agency:		Sri H.V Onkarappa, No.02, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-560064.
Total Cost	:	RS. 2,67,65,433 00/-
Date Of Inspection :		05-05-21
Status Of Bill	:	First & Part Bill
In the Presence of :		a) Assistant Engineer Yelahanka Sub division, BBMP, Bangalore b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hirecharges of machineries etc., complete as per specifications and Directions of Engineer-in-Charge	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

E6	Providing and laying M-15 cement concrete flooring 60 mm thick with metallic concrete hardner toping, under layer of 45mm thick M-15 cement concrete using broken granite metal of 20mm and down size and top layer of 15mm thick metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with metalic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement = 1 part of metallic floor hardening compound of approved quality by wt) , including finishing, cost of materials, labour, curing, Complete as per specifications and directions of Engineer-in-Charge. First Floor	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in